

Williton Pavilion Project

Project Update.

For those of you who have ventured onto the ground to view the works, you may have noticed that it is rather muddy. Although we have yet to have a prolonged dry spell, we remain on schedule and the excavation work continues. The contractor has commenced with the foundations and now the concrete has been poured in, the footprint of the building is starting to take shape. The Doctor's fence is in place though completion of the work on the earth retaining wall has been put back while heavy plant equipment still requires access.

There is still a large amount of work to be done below ground relating to the services and surface water management. Once this is completed I am advised that we will start to see some rapid progress. I mentioned last month about the footpath from Robert Street, this will remain open during the construction work unless the contractor is moving large amounts of equipment and then they will close it for safety reasons.

Planned events on the ground for later this year will be going ahead and the entrance will be opened to allow access onto the ground.

We have requested updated drawings of the building both elevations and floor plans, once received they will be displayed within the Parish Office.

Councillor Bill Vaughan